PHILIPPINE STATISTICS AUTHORITY ENHANCED QUARTERLY REPORT OF THE PUBLICIZED PROJECT FOR THE QUARTER ENDED JUNE 2022

NAME/ PARTICULARS & ID NO.	LOCATION	TOTAL COST			UBLICIZED PROJEC		TARGET COMPLETION DATE			400		45	7
		ORIGINAL	REVISED		CONTRACTOR'S FINANCIAL CAPACITY	1	ORIGINAL	REVISED	% OF COMPLETION	TOTAL COST INCURRED TO DATE	PERIOD	REASON FOR DELAYED COMPLETION	REMARKS
A	В	C		D	E	F		G	Н	I	J	K	L
NFRASTRUCTURE PROJ	ECT								94.210%	1,241,238,961.18	As of 25 March 2022		
CONSTRUCTION OF 23- STOREY BUILDING	PSA Central Office	1,286,297,788.99	1,317,523,576.24	TOKWING CONSTRUCTION CORP.	4,733,222,468.22	Feb. 6, 2017	Feb. 5, 2020	August 04, 2022	1.750%	23,056,662.58	As of 26 March 2022 to 25 April 2022		
									1.090%	14,361,006.98	As of 26 April 2022 to 25 May 2022		
									0.863%	11,370,228.46	*As of 26 May 2022 to 25 June 2022	ÿ	
						Sub-Total as of this Quarter			3.703%	48,787,898.03			
							= 1 =		97.913%	1,290,026,859.20		18	with -2.087% slippa

*NOTE: Based on the submitted preliminary Progress Report no. 64 of DPWH

Submitted by:

SOCRATES L. RAMORES
Assistant National Statistician
Finance and Administrative Services

Noted by:

CLAIRE DENNIS S. MAPA, Ph.D. CLESTA
Underscertry
National Statistics and Civil NNS CREA

Reference No. 22FAS01-3813

31 August 2022

ANNABEL VILLA

Head – Records Management Section General Services Division



SUBJECT: Enhanced Quarterly Report of the Publicized Project for the Quarter Ended June 2022 for the Construction of the PSA 23-Storey Office Building

Dear Ms. Annabel,

We are transmitting herewith the Enhanced Quarterly Report of the Publicized Project for the Quarter Ended June 2022 relative to the Progress Report on the Construction of the PSA 23-Storey Office Building, for your reference.

Thank you.

Very truly yours,

SOCRATES L. RAMORES
Assistant National Statistician
Head, PSA-BCOM



