




REPUBLIC OF THE PHILIPPINES
PHILIPPINE STATISTICS AUTHORITY

Reference No. 22FAS01-2096

24 May 2022

MS. ANNABEL L. VILLA
Records Section Management
General Services Division



SUBJECT: Enhanced Quarterly Report of the Publicized Project for the Quarter Ended March 2022 for the Construction of the PSA 23-Storey Office Building

Dear Ms. Villa,

In line with the Progress Report on the Construction of the PSA 23-Storey Office Building, we are transmitting herewith the Enhanced Quarterly Report of the Publicized Project for the Quarter Ended March 2022, for your reference.

Thank you.

Very truly yours,


SOCRATES L. RAMORES
Assistant National Statistician
Head, PSA-BCOM


J. D. A. N. B. A.



PSA Complex, East Avenue, Diliman, Quezon City, Philippines 1101
Telephone: (632) 8938-5267
www.psa.gov.ph



Republic of the Philippines
DEPARTMENT OF PUBLIC WORKS AND HIGHWAYS
CENTRAL OFFICE
Manila

March 31, 2022

MR. SOCRATES L. RAMORES

Assistant National Statistician
Head, PSA-BCOM
Philippine Statistics Authority
PSA Complex, East Avenue, Diliman, Quezon City

Dear Director Ramores:


In compliance with Article II, Section 3 of the Supplemental Agreement by and between PSA and DPWH, forwarded is our Progress Report No. 61 as of March 25, 2022 for the Construction of Twenty-Three (23)-Storey with Covered Roof Deck Office Building for the PSA, PSA Complex, East Avenue, Diliman, Quezon City.

As evaluated, the accomplishment for the period covering 1,874 calendar days since the project started on February 06, 2017 is 94.21% of the revised contract, with a slippage of (-) 4.43%, based on the Proposed Revised Construction Schedule incorporating the approved Contract Time Extension (CTE) corresponding to the approved Variation Order (VO) No. 4.

The Proposed Revised Construction Schedule was already submitted by the Constructor to the Philippine Statistics Authority (PSA), PSA will then transmit to DPWH for review.

For more details, please see attached Project Monthly Status Report.

Very truly yours,


Atty. JOHNSON V. DOMINGO
Project Director
BSPMC-UPMO

Encl: As stated

23.1.1 esl/gdu/JAS/ERE/JMA

**PHILIPPINE STATISTICS AUTHORITY
 ENHANCED QUARTERLY REPORT OF THE PUBLICIZED PROJECT
 FOR THE QUARTER ENDED MARCH 2022**


PUBLICIZED PROJECT/PROGRAM/ACTIVITY (AMOUNT IN MILLION PESOS)													
NAME/ PARTICULARS & ID NO.	LOCATION	TOTAL COST		CONTRACTOR'S NAME	CONTRACTOR'S FINANCIAL CAPACITY	DATE STARTED (NTP)	TARGET COMPLETION DATE		% OF COMPLETION	TOTAL COST INCURRED TO DATE	PERIOD	REASON FOR DELAYED COMPLETION	REMARKS
		ORIGINAL	REVISED				ORIGINAL	REVISED					
A	B	C		D	E	F	G		H	I	J	K	L
INFRASTRUCTURE PROJECT													
CONSTRUCTION OF 23-STOREY BUILDING	PSA Central Office	1,286,297,788.99	1,317,523,576.24	TOKWING CONSTRUCTION CORP.	4,733,222,468.22	Feb. 6, 2017	Feb. 5, 2020	March 07, 2022	88.450%	1,165,349,603.18	As of 25 December 2021		
									0.840%	11,067,198.04	As of 26 December 2021 to 25 January 2022		
									2.890%	38,076,431.35	As of 26 January 2022 to 25 February 2022		
									2.030%	26,745,728.60	*As of 26 February 2022 to 25 March 2022		
								Sub-Total as of this Quarter	5.760%	75,889,357.99			
								94.210%	1,241,238,961.18			with -4.43% slippage	

*NOTE: Based on the submitted preliminary Progress Report no. 61 of DPWH

Submitted by:


SOCRATES L. RAMORES
 Assistant National Statistician
 Finance and Administrative Services

Noted by:


CLAIRE DENNIS S. MAPA, Ph.D.
 Undersecretary
 National Statistician and Civil Registrar General

**PHILIPPINE STATISTICS AUTHORITY
ENHANCED QUARTERLY REPORT OF THE PUBLICIZED PROJECT
FOR THE QUARTER ENDED MARCH 2022**


PUBLICIZED PROJECT/PROGRAM/ACTIVITY (AMOUNT IN MILLION PESOS)													
NAME/PARTICULARS & ID NO.	LOCATION	TOTAL COST		CONTRACTOR'S NAME	CONTRACTOR'S FINANCIAL CAPACITY	DATE STARTED (NTP)	TARGET COMPLETION DATE		% OF COMPLETION	TOTAL COST INCURRED TO DATE	PERIOD	REASON FOR DELAYED COMPLETION	REMARKS
		ORIGINAL	REVISED				ORIGINAL	REVISED					
A	B	C		D	E	F	G		H	I	J	K	L
INFRASTRUCTURE PROJECT													
CONSTRUCTION OF 23-STOREY BUILDING	PSA Central Office	1,286,297,788.99	1,317,523,576.24	TOK WING CONSTRUCTION CORP.	4,733,222,468.22	Feb. 6, 2017	Feb. 5, 2020	March 07, 2022	88.450%	1,165,349,603.18	As of 25 December 2021		
									0.840%	11,067,198.04	As of 26 December 2021 to 25 January 2022		
									2.890%	38,076,431.35	As of 26 January 2022 to 25 February 2022		
									2.030%	26,745,728.60	*As of 26 February 2022 to 25 March 2022		
								Sub-Total as of this Quarter	5.760%	75,889,357.99			
									94.210%	1,241,238,961.18			with -4.43% slippage

*NOTE: Based on the submitted preliminary Progress Report no. 61 of DPWH

Submitted by:


SOCRATES L. RAMORES
Assistant National Statistician
Finance and Administrative Services

Noted by:


CLAIRE DENNIS S. MAPA, Ph.D.
Undersecretary
National Statistician and Civil Registrar General