



REPUBLIC OF THE PHILIPPINES  
**PHILIPPINE STATISTICS AUTHORITY**

Reference No. 20FAS00-63

**MEMORANDUM**

TO : DENNIS S. MAPA, Ph.D.  
Undersecretary  
National Statistician and Civil Registrar General

SUBJECT : Enhanced Quarterly Report of the Publicized Project of the Construction of the Philippine Statistics Authority 23-Storey Building

DATE : 19 June 2020

Dear Usec. Mapa:

We are transmitting the Enhanced Quarterly Report of the Publicized Project of the Construction of the Philippine Statistics Authority 23-Storey Building for the First Quarter 2020 for your review/approval.

This is a quarterly report for submission to the Commission on Audit (COA). Please note that the report is as of February 2020 pending the submission of the Department of Public Works and Highways (DPWH) of the March 2020 report but since the construction was under suspension order and due to the Enhanced Community Quarantine, no significant changes is expected. We will submit supplemental report to COA once the March 2020 updates will be received from DPWH.

Thank you very much.

Very truly yours,

**SOCRATES L. RAMORES**  
Director II  
Officer-in-Charge  
Finance and Administrative Service

  
ETC

*Attachment:*  
*Subsidiary Ledger-Tokwing Construction Inc.*  
*Letter to Dir. Socrates Ramores from Department of Public Works and Highways re: Progress Report No.35*  
*Enhanced Quarterly Report of the Publicized Project for the quarter ended December 2019*



PSA Complex, East Avenue, Diliman, Quezon City, Philippines 1101  
Telephone: (632) 938-5267  
[www.psa.gov.ph](http://www.psa.gov.ph)


**PHILIPPINE STATISTICS AUTHORITY  
ENHANCED QUARTERLY REPORT OF THE PUBLICIZED PROJECT  
FOR THE QUARTER ENDED MARCH 2020**

PUBLICIZED PROJECT/PROGRAM/ACTIVITY (AMOUNT IN MILLION PESOS)													
NAME/ PARTICULARS & ID NO.	LOCATION	TOTAL COST		CONTRACTOR'S NAME	CONTRACTOR'S FINANCIAL CAPACITY	DATE STARTED (NTP)	TARGET COMPLETION DATE		% OF COMPLETION	TOTAL COST INCURRED TO DATE		REASON FOR DELAYED COMPLETION	REMARKS
		ORIGINAL	REVISED				ORIGINAL	REVISED					
A	B	C		D	E	F	G		H	I		J	K
INFRASTRUCTURE PROJECT													
									46.530%	598,479,301.56	As of February 2020		
CONSTRUCTION OF SEWAGE TREATMENT PLANT	PSA Central Office	1,286,297,788.99	1,286,222,440.48	TOKWING CONSTRUCTION CORP.	4,733,222,468.22	Feb. 6, 2017	Feb. 5, 2020	Jun. 20, 2020	0.000%	-			Suspended as of July 26, 2019.
									0.000%	-			
									0.000%	-			
									0.000%	-			
						Sub-Total as of this Quarter			0.000%	-			
									46.530%	598,479,301.56			with -3.61% slippage

Submitted by:

  
**SOCRATES L. RAMORES**  
Director II/OIC-ANS FAS 

Noted by:

  
**CLAIRE DENNIS S. MAPA, Ph.D**  
Undersecretary  
National Statistician and Civil Registrar General

