



PHILIPPINE STATISTICS AUTHORITY
ENHANCED QUARTERLY REPORT OF THE PUBLICIZED PROJECT
FOR THE QUARTER ENDED DECEMBER 2021

PUBLICIZED PROJECT/PROGRAM/ACTIVITY (AMOUNT IN MILLION PESOS)													
NAME/ PARTICULARS & ID NO.	LOCATION	TOTAL COST		CONTRACTOR'S NAME	CONTRACTOR'S FINANCIAL CAPACITY	DATE STARTED (NTP)	TARGET COMPLETION DATE		% OF COMPLETION	TOTAL COST INCURRED TO DATE	PERIOD	REASON FOR DELAYED COMPLETION	REMARKS
		ORIGINAL	REVISED				ORIGINAL	REVISED					
A	B	C		D	E	F	G		H	I	J	K	L
INFRASTRUCTURE PROJECT													
CONSTRUCTION OF STP	PSA Central Office	45,043,760.88	-	ECO-SYSTEM TECHNOLOGIES, INC.	728,351,537.60	19-Jul-2019	19-Apr-2020	14-Feb-2021	30.640%	13,801,408.33	As of 30 September 2021		
									3.720%	1,675,627.90	As of 01 October 2021 to 31 October 2021	The delayed completion was due to the delayed issuance of building permit and the effect of the COVID-19 pandemic	
									0.280%	126,122.53	As of 01 November 2021 to 30 November 2021		
									8.530%	3,842,232.80	As of 01 December 2021 to 31 December 2021		
									0.000%	-			
							Sub-Total as of this Quarter		12.530%	5,643,983.24			
									43.170%	19,445,391.57			

Submitted by:

Noted by:


SOCRATES L. RAMORES
 Assistant National Statistician
 Finance and Administrative Services


CLAIRE DENNIS S. MAPA, Ph.D
 Undersecretary
 National Statistician and Civil Registrar General