



PHILIPPINE STATISTICS AUTHORITY
ENHANCED QUARTERLY REPORT OF THE PUBLICIZED PROJECT
FOR THE QUARTER ENDED MARCH 2024


PUBLICIZED PROJECT/PROGRAM/ACTIVITY (AMOUNT IN MILLION PESOS)													
NAME/ PARTICULARS & ID NO.	LOCATION	TOTAL COST		CONTRACTOR'S NAME	CONTRACTOR'S FINANCIAL CAPACITY	DATE STARTED (NTP)	TARGET COMPLETION DATE		% OF COMPLETION	TOTAL COST INCURRED TO DATE	PERIOD	REASON FOR DELAYED COMPLETION	REMARKS
		ORIGINAL	REVISED				ORIGINAL	REVISED					
A	B	C		D	E	F	G		H	I	J	K	L
INFRASTRUCTURE PROJECT													
									88.754%	1,374,307,380.79	As of 15 December 2023		
Construction of Fit-Out and Other Works-to-Complete of PSA 23-Storey Building (Phase 3)	PSA Central Office	1,438,888,186.36	1,548,445,569.54	Don Pin Corporation	2,946,360,189.15	Dec. 29, 2022	Dec. 29, 2024	Feb. 27, 2025	1.169%	18,101,328.71	As of 16 December 2023 to 15 January 2024		
									6.415%	99,332,783.29	As of 16 January 2024 to 15 February 2024		
									0.542%	8,392,574.99	*As of 16 February 2024 to 15 March 2024		
										-			
						Sub-Total as of this Quarter			8.126%	125,826,686.98			
									96.880%	1,500,134,067.77			with + 41.608% slippage

*NOTE: Based on the submitted Progress Report No. 15 of DPC
Revised Contract Amount Due to the Approval of Variation Order No. 2


Submitted by:


SOCRATES L. RAMORES
Assistant National Statistician
Finance and Administrative Services

Noted by:


CLEMENTE S. MANAO, MNSA
Director III
OIC - Deputy National Statistician
Civil Registration and Central Support Office

Approved By:


CLAIRE DENNIS S. MAPA, PhD
Undersecretary
National Statistician and Civil Registrar General