



PHILIPPINE STATISTICS AUTHORITY
ENHANCED QUARTERLY REPORT OF THE PUBLICIZED PROJECT
FOR THE QUARTER ENDED SEPTEMBER 2023


PUBLICIZED PROJECT/PROGRAM/ACTIVITY (AMOUNT IN MILLION PESOS)													
NAME/ PARTICULARS & ID NO.	LOCATION	TOTAL COST		CONTRACTOR'S NAME	CONTRACTOR'S FINANCIAL CAPACITY	DATE STARTED (NTP)	TARGET COMPLETION DATE		% OF COMPLETION	TOTAL COST INCURRED TO DATE	PERIOD	REASON FOR DELAYED COMPLETION	REMARKS
		ORIGINAL	REVISED				ORIGINAL	REVISED					
A	B	C		D	E	F	G		H	I	J	K	L
INFRASTRUCTURE PROJECT													
									41.257%	626,927,839.43	As of 15 June 2023		
Construction of Fit-Out and Other Works-to-Complete of PSA 23-Storey Building (Phase 3)	PSA Central Office	1,438,888,186.36	1,519,567,199.33	DonPin Corporation	2,946,360,189.15	Dec. 29, 2022	Dec. 29, 2024	Feb. 27, 2025	10.918%	165,906,346.82	As of 16 June 2023 to 15 July 2023		
									9.242%	140,438,400.56	As of 16 July 2023 to 15 August 2023		
									7.289%	110,761,253.16	*As of 15 August 2023 to 15 September 2023		
						Sub-Total as of this Quarter		27.449%	417,106,000.54				
								68.706%	1,044,033,839.97				with + 35.577% slippage

*NOTE: Based on the submitted Progress Report No. 9 of DPC
Revised Contract Amount Due to the Approval of Variation Order No. 1


Submitted By:


SOCRATES L. RAMORES
Assistant National Statistician
Finance and Administrative Services

Noted By:


CLEMENTE S. MANAOG, MNSA
Director III
OIC - Deputy National Statistician
Civil Registration and Central Support Office

Approved By:


CLAIRE DENNIS S. MAPA, PhD
Undersecretary
National Statistician and Civil Registrar General