
## PHILIPPINE STATISTICS AUTHORITY ENHANCED QUARTERLY REPORT OF THE PUBLICIZED PROJECT FOR THE QUARTER ENDED <u>DECEMBER</u> 2019

NAME/ PARTICULARS & ID NO.	LOCATION	TOTAL COST			ROJECT/PROGRA	MACTIVITY	(AMOUNT IN MILLION PE TARGET COMPLETION DATE						
		ORIGINAL	REVISED	CONTRACTOR'S NAME	CONTRACTOR'S FINANCIAL CAPACITY	DATE STARTED (NTP)	ORIGINAL	REVISED	% OF COMPLETION	TOTAL COST INCURRED TO DATE		REASON FOR DELAYED COMPLETION	
A	В	C		D	E	F	G		Н	I		J	K
INFRASTRUCTURE PROJECT							Section 1		27.374%	352,113,256.70 As of De		ecember 2018	
CONSTRUCTION OF 23- STOREY BUILDING	PSA Central Office	1,286,297,788.99	1,286,222,440.48	TOKWING CONSTRUCTION CORP.	4,733,222,468.22	Feb. 6, 2017	Feb. 5, 2020	Jun. 20, 2020	2.966%	38,153,351.69			As of Feb. 27, 201
							2 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0		3.237%	41,640,330.55			As of Mar. 29, 201
									1.514%	19,471,965.49	5.		As of August 15. 2
					9 -				4.244%	54,587,509.06			As of Sept. 27, 201
								•	7.143 <b>%</b>	v 91,869,772.8 <del>5</del>			As of Dec. <b>(C,</b> 2019
						Sub-To	otal as of this Qua	rter		` <i>245, 722,</i> 933, 64			
		2			× 1					597, 836, 190.5			

SOCRATES L. RAMORES
Director II/OIC-ANS FAS

ROSALINDA P. BAUTISTA
ASSISTANT SECRETARY
CLAIRE DENNIS S. MAPA, Ph.D.
Undersecretary
National Statistician and Civil Registrar General





Enhanced
Quarterly Report
of the Publicized
Project – **Annex A** 

Name of Project

Construction of Twenty-Three (23)-Storey with

Roof Deck Office Building for Philippine Statistics

**Authority (PSA)** 

Location

PSA Complex, East Avenue, Diliman, Quezon City

Date

21 October 2019

In consideration of the above, construction operations for the above-mentioned project are deemed suspended retroactively beginning 26 July 2019 due to pending approval of Variation Order (V.O) No. 2 (Overrun and Underrun of Rebar Quantities of Rebar Works), revision of glass windows and glazing works, and approval of the brand of elevator to determine the requirements of machine room which affects the water tightness of the building which fall in the Critical Path of the Revised PERT/CPM.

Hereunder is the historical data of the Contract relative to this suspension:

1.	Effectivity of the Contract	06 February 2017
2.	Original Contract Duration	1,095 Calendar Days (CD)
3.	Original Contract Expiry Date	05 February 2020
4.	Suspension Oder No. 1 due to CDO	15 June 2017 – 09 August 2017 (56 CDs)
5.	Time Extension No. 1 due to lifting of CDO	56 Calendar Days
6.	Time Extension No. 2 due to Approved Variation Order No. 1	80 Calendar Days
7.	Revised Contract Duration	1,231 Calendar Days
8.	Revised Contract Expiry Date	20 June 2020