



**PHILIPPINE STATISTICS AUTHORITY  
ENHANCED QUARTERLY REPORT OF THE PUBLICIZED PROJECT  
FOR THE QUARTER ENDED SEPTEMBER 2021**

PUBLICIZED PROJECT/PROGRAM/ACTIVITY (AMOUNT IN MILLION PESOS)													
NAME/ PARTICULARS & ID NO.	LOCATION	TOTAL COST		CONTRACTOR'S NAME	CONTRACTOR'S FINANCIAL CAPACITY	DATE STARTED (NTP)	TARGET COMPLETION DATE		% OF COMPLETION	TOTAL COST INCURRED TO DATE	PERIOD	REASON FOR DELAYED COMPLETION	REMARKS
		ORIGINAL	REVISED				ORIGINAL	REVISED					
A	B	C		D	E	F	G		H	I	J	K	L
INFRASTRUCTURE PROJECT													
CONSTRUCTION OF STP	PSA Central Office	45,043,760.88	-	ECO-SYSTEM TECHNOLOGIES, INC.	728,351,537.60	19-Jul-2019	19-Apr-2020	*14-Feb-2021	15.000%	6,756,564.13	As of June 2021		Construction started on 23 June 2021
									6.290%	2,833,252.56	As of 23 June 2021 to 31 July 2021	The delayed completion was due to the delayed issuance of building permit and the effect of the COVID-19 pandemic	Construction started on 23 June 2021
									6.830%	3,076,488.87	As of 01 August 2021 to 31 August 2021		* New Target Completion Date for Approval
									2.520%	1,135,102.77	As of 01 September 2021 to 30 September 2021		
									0.000%	-			
							Sub-Total as of this Quarter		15.640%	7,044,844.20			
									30.640%	13,801,408.33			

Submitted by:

  
**SOCRATES L. RAMORES**  
Assistant National Statistician  
Finance and Administrative Services

Noted by:

  
**CLAIRE DENNIS S. MAPA, Ph.D**  
Undersecretary  
National Statistician and Civil Registrar General