



PHILIPPINE STATISTICS AUTHORITY
ENHANCED QUARTERLY REPORT OF THE PUBLICIZED PROJECT
FOR THE QUARTER ENDED JUNE 2023


PUBLICIZED PROJECT/PROGRAM/ACTIVITY (AMOUNT IN MILLION PESOS)													
NAME/ PARTICULARS & ID NO.	LOCATION	TOTAL COST		CONTRACTOR'S NAME	CONTRACTOR'S FINANCIAL CAPACITY	DATE STARTED (NTP)	TARGET COMPLETION DATE		% OF COMPLETION	TOTAL COST INCURRED TO DATE	PERIOD	REASON FOR DELAYED COMPLETION	REMARKS
		ORIGINAL	REVISED				ORIGINAL	REVISED					
A	B	C		D	E	F	G		H	I	J	K	L
INFRASTRUCTURE PROJECT													
									17.608%	253,359,431.85	As of 15 March 2023		
Construction of Fit-Out and Other Works-to-Complete of PSA 23-Storey Building (Phase 3)	PSA Central Office	1,438,888,186.36	1,438,888,186.36	DonPin Corporation	2,946,360,189.15	Dec. 29, 2022	Dec. 29, 2024	Dec. 29, 2024	5.796%	83,397,959.28	As of 16 March 2023 to 15 April 2023		
									8.632%	124,204,828.25	As of 16 April 2023 to 15 May 2023		
									9.221%	132,679,879.66	*As of 16 May 2023 to 15 June 2023		
									Sub-Total as of this Quarter	23.649%	340,282,667.19		
									41.257%	593,642,099.05			with + 19.432% slippage

*NOTE: Based on the submitted Progress Report No. 6 of DPC


Submitted By:


SOCRATES L. RAMORES
Assistant National Statistician
Finance and Administrative Services

Noted By:


CLEMENTE S. MANAOG, MNSA
Director III
OIC - Deputy National Statistician
Civil Registration and Central Support Office

Approved By:


CLAIRE DENNIS S. MAPA, PhD
Undersecretary
National Statistician and Civil Registrar General