



PHILIPPINE STATISTICS AUTHORITY
ENHANCED QUARTERLY REPORT OF THE PUBLICIZED PROJECT
FOR THE QUARTER ENDED MARCH 2023

PUBLICIZED PROJECT/PROGRAM/ACTIVITY (AMOUNT IN MILLION PESOS)													
NAME/ PARTICULARS & ID NO.	LOCATION	TOTAL COST		CONTRACTOR'S NAME	CONTRACTOR'S FINANCIAL CAPACITY	DATE STARTED (NTP)	TARGET COMPLETION DATE		% OF COMPLETION	TOTAL COST INCURRED TO DATE	PERIOD	REASON FOR DELAYED COMPLETION	REMARKS
		ORIGINAL	REVISED				ORIGINAL	REVISED					
A	B	C		D	E	F	G		H	I	J	K	L
INFRASTRUCTURE PROJECT													
Construction of Fit-Out and Other Works-to-Complete of PSA 23-Storey Building (Phase 3)	PSA Central Office	1,438,888,186.36	1,438,888,186.36	DonPin Corporation	2,946,360,189.15	Dec. 29, 2022	Dec. 29, 2024	Dec. 29, 2024	2.068%	29,756,207.69	As of 29 December 2022 to 15 January 2023		
									4.782%	68,807,633.07	As of 16 January 2023 to 15 February 2023		
									10.758%	154,795,591.09	*As of 16 February 2023 to 15 March 2023		
									17.608%	253,359,431.85			
									17.608%	253,359,431.85			with + 10.352% slippage

*NOTE: Based on the submitted Progress Report No. 3 of DPC

Submitted By:

SOCRATES L. RAMORES
Assistant National Statistician
Finance and Administrative Services

Noted By:

CLEMENTE S. MANAO, MNSA
Director III
OIC - Deputy National Statistician
Civil Registration and Central Support Office

Approved By:

CLAIRE DENNIS S. MAPA, PhD
Undersecretary
National Statistician and Civil Registrar General