PHILIPPINE STATISTICS AUTHORITY
ENHANCED QUARTERLY REPORT OF THE PUBLICIZED PROJECT
FOR THE QUARTER ENDED DECEMBER 2019

PUBLICIZED PROJECT/PROGRAM/ACTIVITY (AMOUNT IN MILLION PESOS)												
NAME/ PARTICULARS & ID NO.	LOCATION	TOTAL COST		CONTRACTOR'S NAME	CONTRACTOR'S FINANCIAL CAPACITY	DATE STARTED (NTP)	TARGET COMPLETION DATE		% OF COMPLETION	TOTAL COST INCURRED TO DATE		REASON FOR DELAYED COMPLETION	REMARKS
		ORIGINAL	REVISED				ORIGINAL	REVISED					
A	B	C		D	E	F	G		H	I		J	K
INFRASTRUCTURE PROJECT									**27.374%**	**352,113,256.70**	**As of December 2018**		
CONSTRUCTION OF 23-STOREY BUILDING	PSA Central Office	1,286,297,788.99	1,286,222,440.48	TOKWING CONSTRUCTION CORP.	4,733,222,468.22	Feb. 6, 2017	Feb. 5, 2020	Jun. 20, 2020	2.966%	38,153,351.69			As of Feb. 27, 2019
									3.237%	41,640,330.55			As of Mar. 29, 2019
									1.514%	19,471,965.49			As of August 15. 2019
									4.244%	54,587,509.06			As of Sept. 27, 2019
									7.143%	91,869,776.85			As of Dec. 19, 2019
						Sub-Total as of this Quarter			19.104%	245,722,933.64			
									46.480%	597,836,190.35			

Submitted by:

SOCRATES L. RAMORES
Director II/OIC-ANS FAS

Noted by:

ROSALINDA P. BAUTISTA
Assistant Secretary

CLAIRE DENNIS S. MAPA, Ph.D.
Undersecretary
National Statistician and Civil Registrar General

COMMISSION ON AUDIT
Received by
01/14/2020
Date/Time
PHILIPPINE STATISTICS AUTHORITY