



Philippine Statistics Authority
 Republic of the Philippines
 Philippine Project Management Committee



PROPOSED VARIATION ORDER NO. 3

Project / Location : Construction of 23-Storey with Covered Roof Deck Office Building for Philippine Statistics Authority
 Name of Contractor : Tokwing Construction Corporation

You are hereby directed to make herein changes from the plans and specification or do the following described work not included in the original contract, plans and specifications.

DESCRIPTION OF WORK TO BE DONE :

The whole basement and podium level will be functional, (for parking facilities) including certain common/utility areas with complete plan/details bounded by the original contract and approved construction plans. This also include the building envelope with revision on schedule of windows and specifications for glass in compliance with the Philippine Green Building Code, waterproofing works and other architectural works under original scope of works. Also, unworkable activities in the original contract under MEPFS and Architectural Works are being deleted due to undetermined fit-out work that are excluded to the contract.

REASON FOR CHANGE : Extra Work Order No. 3/ Change Order No. 3 (See Justifications in the Itemized Cost of Revision)
 CHANGE REQUESTED BY : Tokwing Construction Corporation

ITEMIZED QUANTITIES AND COST OF REVISION IS SHOWN ON THE ATTACHED BILL OF QUANTITIES AND COST ESTIMATE

I, the undersigned Contractor have given full consideration to the change proposed and hereby agree, if this proposal is approved that I will provide all equipment, furnish all materials except as maybe otherwise be noted and perform all services necessary for work above specified and will accept as full payment thereto the prices shown.

| | |
|--|------------------------|
| Original Contract Amount | : PHP 1,286,297,788.99 |
| Revised Contract Amount due to Approved V.O. No. 1 & 2 | : PHP 1,289,506,836.21 |
| Cost of this Variation Order No. 3 | : PHP 5,207,197.63 |
| Revised Contract Amount due to V.O No. 1, 2 & 3 | : PHP 1,294,714,033.84 |
| Original Contract Time | : 1095 calendar Days |
| Time Extension for V.O. No. 3 | : 75 Calendar Days |
| Previous Approved Time Extension (due to CDO, V.O No. 182) | : 112 Calendar Days |
| Total Time Extension To Date | : 247 Calendar Days |
| Revised Contract Time | : 1242 Calendar Days |
| Start of Effectivity of Contract | : February 6, 2019 |
| Original Completion Date | : February 5, 2020 |
| Revised Completion Date due to CDO, V.O. No. 182 | : July 26, 2020 |
| Work Suspension Order No. 2 | : July 26, 2019 |

Conformed :
REYNALDO M. MARAMBA
 President
 Tokwing Construction Corporation

Prepared by :
Atty. JOHNSON V. DOMINGO
 Project Director
 Buildings and Special Projects Management Cluster
 Unified Project Management Office, DPWH

Recommending Approval :
KEVIN R. IMPERIAL
 Director II
 Planning and Management Services
 Philippine Statistics Authority

SOCRATES L. RAMORES
 Assistant National Statistician
 Finance and Administrative Service
 Philippine Statistics Authority

Approved by :
CLAIRE DENNIS S. MAPA
 Undersecretary
 National Statistician and Civil Registrar General
 Philippine Statistics Authority