



Republic of the Philippines
PHILIPPINE STATISTICS AUTHORITY
PSA-CVEA Building, East Avenue, Diliman, Quezon City



VARIATION ORDER NO. 2

Name of Project : Construction of Twenty-Three (23) Storey with Covered Roof Deck Office Building for Philippine Statistics Authority
Location : PSA Complex, East Avenue, Diliman, Quezon City
To : TOKWING CONSTRUCTION CORPORATION (TCC)

You are hereby directed to undertake the herein changes in the quantities of the following described Rebar Works not included from the original Bill of Quantities

DESCRIPTION OF WORK TO BE DONE : Fabrication and Installation of additional Reinforcing Steel Bars (RSBs) determined as overrun and underrun quantities based from the original plans :
REASON FOR VARIATION ORDER NO. 2: To determine and comply the overrun and underrun quantities for Rebar Works with comparison to the approved cutting list based from the original plans and with the Bill of Quantities of the contract.

ITEMIZED QUANTITIES AND COST OF REVISION IS SHOWN ON THE ATTACHED BILL OF QUANTITIES AND COST ESTIMATE

The undersigned Contractor have given careful consideration to the changes proposed and hereby agrees, if this proposal is approved that we will provide all equipment, furnish all materials except as may otherwise be noted and perform all services necessary for works.

CONTRACTOR : Tokwing Construction Corporation

| | | |
|---|--------|------------------|
| Original Contract Amount | : PHP | 1,286,297,788.99 |
| Net Cost of this V.O No. 1 | : -PHP | 75,348.51 |
| Revised Contract Amount due to V.O. 1 | : PHP | 1,286,222,440.48 |
| Net Cost of this V.O No. 2 | : PHP | 3,284,395.73 |
| Revised Contract Amount due to V.O. 1 & V.O 2 | : PHP | 1,289,506,836.21 |

| | |
|---|----------------------|
| Original Contract Time | : 1095 Calendar Days |
| Start of Effectivity of Contract | : February 6, 2017 |
| Original Contract Completion Date | : February 5, 2020 |
| Approved Contract Time Extension No. 1 due to CDO | : 56 Calendar Days |
| Revised Contract Time due to approved CTE No. 1 | : 1151 Calendar Days |
| Revised Completion Date due to approved CTE No. 1 | : April 1, 2020 |
| Approved Contract Time Extension No. 1 due to V.O.1 | : 80 Calendar Days |
| Revised Contract Time due to V.O.1 | : 1231 Calendar Days |
| Revised Completion Date due to V.O.1 | : June 20, 2020 |
| Additional Time due to V.O.2 | : 36 Calendar Days |
| Revised Contract Time due to V.O.2 | : 1267 Calendar Days |
| Revised Completion Date due to V.O.2 | : July 26, 2020 |

Conforme :

Prepared by :

REYNALDO N. MANALANSAN
President
TCC

Dr. ERNESTO S. DE CASTRO, Ph.D
President
ESCA- ARCHION, JV

Reviewed by :

Recommending Approval :

Approved by :

ARTY. JOHNSON V. DOMINGO
Project Director
Buildings and Special Projects Management Cluster
Unified Project Management Office, DPWH

REYNOR R. IMPERIAL
Director III
Planning and Management Services
Philippine Statistics Authority

SOCRATES L. RAMORES
Director II
Office-in-charge, Finance and Administrative Service
Philippine Statistics Authority

CLAIRE DENNIS S. MAPA
Undersecretary
National Statistician and Civil Registrar General
Philippine Statistics Authority